



## Schedule

Sundays 8/7c on ABC

*Please note that this schedule is an estimated timeline of events and is subject to change.*

### **Friday – October 17, 2008:**

Wake-up call, builder meets the family,  
MEDIA ALERTED about 9 a.m.  
Move-out of the Slaughter family begins.

### **Saturday – October 18, 2008:**

LIMITED MEDIA DAY – house emptied for demolition. Slaughter family leaves on a vacation during construction.

### **Sunday – October 19, 2008:**

MEDIA WELCOME to the “Braveheart” march of volunteers to the construction area beginning at 6:30 a.m., and DEMOLITION – 1:00 p.m.  
Media may cover construction progress throughout the rest of the week.  
Excavate basement and trench footers.

### **Monday – October 20, 2008:**

Morning – Pour basement, backfill basement, house framing begins,  
Afternoon – Window installation begins, rough plumbing and electrical, second floor deck  
Evening and Overnight – Rough electrical, plumbing and HVAC, set roof trusses, roof shingles.

### **Tuesday – October 21, 2008:**

Morning – Drywall and siding installation begins.  
Afternoon – Prime and finish ceilings, stone and tile installation begins.  
Evening and Overnight – Cabinets installed, exterior trim begins, interior millwork begins, painting.

### **Wednesday – October 22, 2008:**

Morning – HVAC installed, install plumbing.  
Afternoon – final electrical work, install doors and hardware, appliances installed.  
Evening and Overnight – install hardwood floors, install closet shelving, painting.

### **Thursday – October 23, 2008:**

Morning – install landscaping.  
Afternoon – Designers move-in furniture and decorating.  
Evening and Overnight – Cleaning interior and exterior.

### **Friday – October 24, 2008:**

ALL MEDIA AND PUBLIC WELCOME to “MOVE THE BUS” beginning at 2 p.m. – family welcomed home.